COMPLETION REPORT

1	Name Of Work	**Improvements of Cement Comcrete Roads & Drain At 2nd Cross Opp St. Mary's School 5th Cross Kalyana Nagara 15th A Cross and 17th A & C Cross Adjusted to Dasarahalli Main Road & 4th Cross 6th Cross 3rd aMain Road Opp To CSI Holy Church Road in Ward No.13 Mallasandra Shettyhalli Sub-Division**
2	Sanctioned Estimate No.& Date	CE/DZ/TS/130/16-17 D 13.01.17
3	Head Of Account which is chargeable	P- 3111
4	Instrument Order No. & Date	
5	Name Of Contractor	Technical manager (WH) M/s ICRIDL
6 a	Time Stipulated for Completion of work	90 day
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB - 4891 489022 — 489029
8	Check Measurement of the Asst	489011 — 489021
9	Name of the office/official in charge of the work	
10	a) Asst.Eng/Junior Eng	Dayananda - H.S - AE
	b) Asst.Exe Engineer	Tayalingappa BL. AEE

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	Excess	Savings
₹ 100.00 lacs	₹ 99.		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು